



Job Chronicle: J-115187

Location: New Jersey

Date of Work: 2012-2013

Project: B-3013 - Transformers from factory to foundation

HLI was awarded THIRTEEN transformers to move between February, 2012 and February 2013. Each was to be shipped from the manufacturer in Mexico to different substations in New Jersey. Each of these transformers was moved via rail to the rail spur nearest the substation to which each was being delivered. Once the rail cars arrived at the designated spur, they were removed from the cars and put on the transport trucks using a jack and slide system. The cargo was then trucked to the respective substation and removed with the jack and slide system. HLI completed the project by megger testing each unit to make sure everything was functioning properly.

