



Job Chronicle: J-120047

Location: Burlington, NJ

Date of Work: December, 2012

Project: B-4108 - Transformer from factory to foundation

HLL was hired to ship this 147 ton transformer from the factory in Mexico all the way up to the East Coast. The journey began deep in Mexico moving by rail. Once the railcar arrived at the selected siding, the transformer was jacked up and slid onto a waiting, over the road trailer. From there, this unit was hauled to the final job site and prepped for the jack and slide operation for placement to a temporary storage foundation. HLL was responsible for providing all labor, equipment and supervision to complete the work including all permits and permissions. Once the transformer delivery was complete, Meggar testing of the unit was performed to ensure that the unit was not damaged during shipment.

